



**Department of Energy**

Carlsbad Field Office  
P. O. Box 3090  
Carlsbad, New Mexico 88221

NOV 7 2014

Mr. John E. Kieling, Bureau Chief  
Hazardous Waste Bureau  
New Mexico Environment Department  
2905 Rodeo Park Drive East, Building 1  
Santa Fe, NM 87508-6303

Mr. Tom Blaine, Division Director  
Environmental Health Division  
Harold Runnels Building  
1190 Saint Francis Drive, Room 4050  
Santa Fe, NM 87502-5469

Subject: WIPP Nitrate Salt Bearing Waste Container Isolation Plan Implementation Update,  
November 6, 2014

Dear Mr. Kieling and Mr. Blaine:

The purpose of this letter is to provide the New Mexico Environment Department the WIPP Nitrate Salt Bearing Waste Container Isolation Plan Implementation Update, November 6, 2014. This update will be posted to the WIPP Information Repository within five working days.

We certify under penalty of law that this document and all attachments were prepared under our direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on our inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of our knowledge and belief, true, accurate, and complete. We are aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Please address any questions you may have regarding the WIPP Nitrate Salt Bearing Waste Container Isolation Plan Implementation Update, November 6, 2014, to Mr. George T. Basabilvazo at (575) 234-7488.

Sincerely,

Original Signatures on file

Jose R. Franco, \*Manager  
Carlsbad Field Office

Robert L. McQuinn, Project Manager  
Nuclear Waste Partnership LLC

Enclosure

cc: w/enclosure

T. Kliphuis, NMED \*ED

R. Maestas, NMED ED

C. Smith, NMED ED

S. Holmes, NMED ED

CBFO M&RC

\*ED denotes electronic distribution

# **WIPP Nitrate Salt Bearing Waste Container Isolation Plan Implementation Update**

**November 6, 2014**

## **Panel 6 Initial Closure**

### **Access to Panel 6**

#### **a. Rollback**

- Contamination Assessment— Radiological contamination assessments of the underground are ongoing.
- Fixing/Decontamination Activities—Not started.
- Underground Entries—Preventive maintenance activities are underway on various pieces of heavy equipment in the underground. Annual fire extinguishers inspections in accessible areas have been completed. Entries this week are underway. Geotechnical surveys performed during the past week included suspected contaminated areas in the south end of the mine and exhaust drift (E-300). The geotechnical surveys included visual inspections of ground conditions and roof support performance in the main access drifts (E-140/W-30/W-170) and south of the S-3080 drift. No unexpected ground control conditions were observed. The radiological contamination surveys were for removable surface contamination and covered the main drifts (E-140/W-30/W-170) from S-3080 to S-3650 and E-300 from S-2180 to S-3650.

#### **b. Ground Control Status**

- Shaft/Hoist—Preventive maintenance and preoperational checks continue in support of placing the Waste Hoist back in service. The Waste Hoist has been placed in service for conveyance of equipment. Once final inspections are complete, the Waste Hoist will be brought into full service. The Waste Shaft sump at the bottom of the shaft is the lowest point of the mine and therefore collects water from areas of the mine such as the Exhaust Shaft. Accumulated water is being removed to uncover the headrope/tailrope guide weights. Once this activity is complete then final inspections can be performed.
- Bolting—Priorities continue to include resumption of bolting and the initial closure of Panel 6. Bolting will need to be initiated in the Panel 6 entries in preparation to support Panel 6 initial closure activities. Preventive maintenance on the forklift and lube truck has been completed. This equipment is operational. Cleaning and preventive maintenance on the bolting machine is ongoing. This is the last piece of equipment required for bolting.

# WIPP Nitrate Salt Bearing Waste Container Isolation Plan Implementation Update

November 6, 2014

## c. Habitability

- Mine Phones—Initial inspections have been performed for the area between the Air Intake Shaft and Salt Shaft Station. Radiological rollback has allowed access to some mine phones and public address system locations in this limited area. As a result, operability tests have been performed for these underground mine phones and public address system locations. As radiological rollback continues towards Panel 6, mine phones in the Panel 6 area will be checked and, if necessary, will be repaired and have batteries replaced.
- Self-contained self-rescuer— caches will be restocked, if needed, in the drifts (e.g., W-30, S-2750) to Panel 6. Habitability activities have started near the shaft areas and are progressing towards the south end of the underground via drifts (E-140, W-30 and W-170) and will continue towards drifts (S-2750 and S-3080) that provide access to Panel 6 to support Panel 6 initial closure activities.
- Eye wash stations— inspections in accessible areas have been completed.
- Other Activities—None to report for this reporting period.

## d. Drills, Training, Mockups

- An underground evacuation drill was performed on October 29<sup>th</sup>.

## Equipment/Ventilation/Materials

### a. Electrical

- Ongoing visual checks are being performed to evaluate the extent of soot accumulation on electrical equipment and to clean, if necessary. The underground electrical cleaning is about 20% complete. Electrical distribution panels were cleaned and power restored for lights and some receptacles in the north maintenance shop. Power is now back on to Underground Services Offices at S-550 and to the Conex at the Salt Shaft Station.

### b. Ventilation

- Air Flow—The underground ventilation system is currently operating in filtration mode using one 860 fan that supplies a nominal flow rate of 60,000 standard cubic feet per minute to the underground. The 860A fan was placed in service on October 21<sup>st</sup> to perform balancing, which has been completed.
- Roof Bolting—The number of pieces of diesel equipment that can be operated for roof bolting will be limited by the available ventilation in the work area and the minimum ventilation flow rate assigned to each piece of equipment based on Mine

# **WIPP Nitrate Salt Bearing Waste Container Isolation Plan Implementation Update**

**November 6, 2014**

Safety and Health Administration air quality requirements. Due to limited ventilation airflow, ventilation adjustments will have to be made as a prerequisite in each location where bolting equipment will operate to ensure equipment airflow requirements are met.

## **c. Stage Needed Materials in Underground**

- Bulkheads for the initial closure of Panel 6 are fabricated and are located in the underground. No additional staging of materials is currently underway.

## **Document Preparation**

### **a. Work Planning**

- Revisions to work planning documents to address Panel 6 initial closure activities are in progress.

### **b. Safety Basis Documents**

- Safety basis documents that support safety basis authorizations for Panel 6 initial closure activities are undergoing review.

## **Summary - Information Requests/Status**

None to date.