




















Activity ID	Activity Name	Start	Finish	Budgeted Labor Units	Budgeted Total Cost	2014												2015												2016												2017												2018												2019																																																					
						J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
RJON14-1020	Emergency Mgmt Program Improvements RAD CAP	4/21/14 A	4/8/15	1524	\$1,123,838	4/21/14 A																																																																																																																	
1.7.1.03 Radioactive and Hazardous Waste Management Program		10/1/14 A	3/31/16	140	\$597,241																																																																																																																		
1.7.1.03.01 Radioactive and Hazardous Waste Management Program Improvements		10/1/14 A	3/31/16	140	\$597,241																																																																																																																		
HM1001	RES Subcontract Support to Manage Additional Waste Types and Flatbed Trailer Monthly Rental Needed for Transporting Waste	10/1/14 A	3/31/16	0	\$249,153	10/1/14 A																																																																																																																	
HM1002	Subcontract Cost For Rad Waste Disposal and Analytical Laboratory	10/1/14 A	3/31/16	0	\$335,756	10/1/14 A																																																																																																																	
HM1000	SMP Line Management Assessment	2/2/15	3/27/15	140	\$12,331																																																																																																																		
1.7.1.04 Human Factors Program		2/2/15	3/27/15	160	\$42,462																																																																																																																		
1.7.1.04.01 Human Factors Program Improvements		2/2/15	3/27/15	160	\$42,462																																																																																																																		
HF1000	SMP Line Management Self-Assessment	2/2/15	3/27/15	160	\$42,462																																																																																																																		
1.7.1.05 Testing/Surveillance/Maintenance Program		8/22/14 A	11/4/16	46406	\$3,677,559																																																																																																																		
1.7.1.05.01 Testing/Surveillance/Maintenance Program Improvements		8/22/14 A	11/4/16	46406	\$3,677,559																																																																																																																		
WC1030	Evaluate current standing AJHAs for Maintenance and evaluate a process for trending of deficiencies - Budget Activity	8/22/14 A	12/25/14	3488	\$284,615	8/22/14 A																																																																																																																	
WC1040	Revise Work Control procedure (WP 10-WC3011) and evaluate a process for trending of deficiencies	8/22/14 A	9/1/14 A	888	\$60,516	8/22/14 A																																																																																																																	
WC1050	Development of the Plan of the Month, Plan of the Week, Plan for Tomorrow, and Plan of the Day	8/22/14 A	9/3/14 A	1128	\$89,989	8/22/14 A																																																																																																																	
WC1080	Revise WP 10-AD3028, Calibration and Control of Measurement and Test Equipment (MTE)	8/22/14 A	9/9/14 A	816	\$65,099	8/22/14 A																																																																																																																	
WC1100	Revise all CHAMPS calibration activities to calculate the next due date based on a float approach	8/22/14 A	9/9/14 A	1366	\$85,149	8/22/14 A																																																																																																																	
WC1110	Update CHAMPS Preventive Maintenance (Type 2)	8/22/14 A	9/9/14 A	882	\$54,979	8/22/14 A																																																																																																																	
WC1120	Revise the Preventive Maintenance procedure (WP 10-WC3010) to include a process for trending of deficiencies	8/22/14 A	9/4/14 A	1260	\$85,868	8/22/14 A																																																																																																																	
WC1130	Develop New Guide for Decision on Preventive Maintenance/Calibration activities (WP 10-WC30xx)	8/22/14 A	9/4/14 A	1260	\$85,868	8/22/14 A																																																																																																																	
WC1090	Revise WP 10-WC3029, Calibration and Control of Monitoring and Data Collection Equipment (MDE)	8/22/14 A	9/9/14 A	1224	\$83,414	8/22/14 A																																																																																																																	
WC14790	Underground and Surface Vehicle/Equipment Procedures Revisions (JON13-1010)	8/25/14 A	10/21/14	2661	\$233,685	8/25/14 A																																																																																																																	
WC1160	Review PM procedures for mobile surface vehicles - budget activity	9/1/14 A	11/25/14	17931	\$1,401,194	9/1/14 A																																																																																																																	
WC1140	All Engineering Identify safety related equipment in the master equipment list (MEL)/component indices in Champs	9/10/14 A	11/18/14	2670	\$251,404	9/10/14 A																																																																																																																	
WC1150	Review PM procedures for mobile underground vehicles to ensure requirements flow down/incorporation - Budget Activity	10/1/14 A	11/27/14	1884	\$188,694	10/1/14 A																																																																																																																	
WC1360	Develop plan for procurement of replacement CMMS to include performance of an assessment of needs and program scope	4/20/15	11/4/16	8948	\$707,086																																																																																																																		
1.7.1.06 Conduct of Operations Program		5/1/14 A	11/2/16	60266	\$10,596,002																																																																																																																		
1.7.1.06.01 Conduct of Operations Program Improvements		5/1/14 A	11/2/16	60266	\$10,596,002																																																																																																																		







© Primavera Systems, Inc.
 ◻ Current Bar Labels ◆ Actual Milesto...
 ◻ Remaining Work ◆ Critical Waste ...
 ◇ Milestone ■ Actual Work

Recovery_Resource Loaded Schedule (Does Not Include Escalation)

Status as of: 10/21/14

PRINT DATE: 10/26/14

Activity ID	Activity Name	Start	Finish	Budgeted Labor Units	Budgeted Total Cost	2014												2015												2016												2017												2018												2019								
						J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S
1.7.1.11.01 Industrial Safety Program Improvements																																																																										
ISIH1040	OPS/IS&H/IT Identify location(s) for monitoring equipment	7/1/14 A	3/31/16	11240	\$1,384,350	7/1/14 A  8/5/14 A																																																																				
ISIH1050	Procure equipment (Minin Rae & Voyager)	8/5/14 A	11/28/14	216	\$19,478	8/5/14 A  11/28/14																																																																				
ISIH1069	Identify full-face respirator w/ better peripheral visibility and Work w/Mining to determine suitability	8/13/14 A	10/21/14	640	\$54,970	8/13/14 A  10/21/14																																																																				
ISIH1000	Heat Stress procedure development and approval	9/1/14 A	9/9/14 A	160	\$9,973	9/1/14 A  9/9/14 A																																																																				
ISIH2005	Perform walk down with zones	9/30/14 A	5/29/15	1920	\$192,080	9/30/14 A  5/29/15																																																																				
ISIH3000	Correct safety deficiencies	9/30/14 A	12/29/14	2880	\$288,038	9/30/14 A  12/29/14																																																																				
ISIH1090	Purchase equipment (hardhat & cap lamp)	10/21/14	12/1/14	176	\$17,627	10/21/14  12/1/14																																																																				
ISIH3015	Subcontract/Mentoring Support for Recovery	10/21/14	2/19/15	0	\$79,313	10/21/14  2/19/15																																																																				
ISIH3005	Additional Industrial Hygienist Support for Recovery	11/3/14*	3/31/16	3132	\$313,688	11/3/14*  3/31/16																																																																				
ISIH3010	Receipt of Material Purchases (MiniRae, Full-Face Respirators, Hardhats & Cap Lamps)	11/3/14*	11/28/14	0	\$218,903	11/3/14*  11/28/14																																																																				
ISIH1060	Install equipment	12/1/14	2/12/15	1104	\$110,572	12/1/14  2/12/15																																																																				
1.7.1.11.01.06 Fire Event Cap Corrective Actions																																																																										
JON2-0004	Industrial Safety Fire Cap	7/18/14 A	12/25/14	388	\$29,926	7/18/14 A  12/25/14																																																																				
1.7.1.11.02 Personal Protective Equipment																																																																										
ISIH4000	Procure Personal Protective Equipment for the Site Recovery Effort	11/3/14*	3/30/16	0	\$0	11/3/14*  3/30/16																																																																				
1.7.1.12 Engineering Program																																																																										
1.7.1.12.01 Engineering Program Support																																																																										
EP1000	Engineering CAPs	8/13/14 A	5/29/15	12000	\$2,102,702	8/13/14 A  5/29/15																																																																				
EP1001	SMP Line Management Self-Assessment	3/2/15	5/25/15	1030	\$94,838	3/2/15  5/25/15																																																																				
1.7.1.12.01.03 Fire Event Cap Corrective Actions																																																																										
JON2-0005	Engineering Program Support Fire Cap	7/18/14 A	5/15/15	3590	\$341,379	7/18/14 A  5/15/15																																																																				
1.7.1.12.02 Cleaning System for UG Equipment																																																																										
IPL1340	Cleaning System for UG Equipment	11/4/14	4/30/15	1380	\$138,215	11/4/14  4/30/15																																																																				
1.7.1.12.03 Continuous Air Monitors (CAMs)																																																																										
IPL1370	Design and Install CAMs	9/16/14 A	4/13/15	0	\$634,500	9/16/14 A  4/13/15																																																																				
1.7.1.12.04 Bulkhead Regulators																																																																										
IPL1380	Upgrade Bulkhead Regulators	11/17/14	5/12/15	0	\$1,000,000	11/17/14  5/12/15																																																																				

© Primavera Systems, Inc.
 Current Bar Labels
 Remaining Work
 Milestone
 Actual Milesto...
 Critical Waste ...
 Actual Work

Recovery_Resource Loaded Schedule (Does Not Include Escalation)

Status as of: 10/21/14

PRINT DATE: 10/26/14

Activity ID	Activity Name	Start	Finish	Budgeted Labor Units	Budgeted Total Cost	2014												2015												2016												2017												2018												2019																													
						J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
Zone9CL1219	Zone 9 D&R	2/26/16	3/28/16	4840	\$342,169	2/26/16 ■ 3/28/16																																																																																									
1.7.4.02 Underground Stabilization		6/19/14 A	7/6/16	223228	\$20,998,438																																																																																										
1.7.4.02.01 Hoisting		8/14/14 A	5/30/16	74675	\$4,832,117																																																																																										
Hoisting1150a	Hoisting Support	8/14/14 A	5/5/16	11095	\$1,151,627	8/14/14 A ■ 5/5/16																																																																																									
Hoisting 0899	Hoisting Operation	10/28/14	5/30/16	63580	\$3,680,490	10/28/14 ■ 5/30/16																																																																																									
1.7.4.02.02 Bolting		8/20/14 A	6/8/16	38940	\$3,886,516																																																																																										
Bolting10000	WP Bolting	8/20/14 A	9/20/14 A	195	\$15,208	8/20/14 A ■ 9/20/14 A																																																																																									
Bolting10010	Uncontaminated Bolting Catch-up	11/17/14	4/8/16	14700	\$1,131,435	11/17/14 ■ 4/8/16																																																																																									
Bolting10025	Pattern Bolting Catch-up - Budget Activity	11/26/14*	5/28/15	7545	\$828,031	11/26/14* □ 5/28/15																																																																																									
Bolting10070	Bolting Support	11/26/14	4/22/16	11100	\$1,407,525	11/26/14 □ 4/22/16																																																																																									
Bolting10040	Contaminated Bolting Catch-up	2/2/15	6/8/16	5400	\$504,318	2/2/15 ■ 6/8/16																																																																																									
1.7.4.02.03 Zone 1a Survey, Clean, and Conduct Maintenance		8/14/14 A	12/25/14	3258	\$304,981																																																																																										
Zone1aCL1019	Zone 1a Survey, Clean, and Conduct Maintenance	8/14/14 A	12/25/14	3258	\$304,981	8/14/14 A ■ 12/25/14																																																																																									
1.7.4.02.13 Soot Cleaning		8/22/14 A	2/26/15	19876	\$1,325,434																																																																																										
Zone1aCL1120	WP (Type 3) Clean Soot - General Cleaning Zone 1a	8/22/14 A	9/11/14 A	46	\$3,530	8/22/14 A ■ 9/11/14 A																																																																																									
Zone3CL1480	WP (Type 3) Clean Soot - General Cleaning Zone 3	8/22/14 A	9/9/14 A	155	\$10,621	8/22/14 A ■ 9/9/14 A																																																																																									
Zone4CL1720	WP (Type 3) Clean Soot - General Cleaning Zone 4	9/10/14 A	10/3/14 A	115	\$9,191	9/10/14 A ■ 10/3/14 A																																																																																									
Zone6CL1270	WP (Type 3) Clean Soot - General Cleaning Zone 6	9/10/14 A	10/3/14 A	95	\$7,530	9/10/14 A ■ 10/3/14 A																																																																																									
Zone1aCL1130	WP Clean Soot - Electrical Cleaning (Equipment, switches) Zone 1a	9/30/14 A	10/20/14 A	78	\$7,535	9/30/14 A ■ 10/20/14 A																																																																																									
Zone1aCL1029	Clean Soot - Zone 1A	10/1/14 A	11/14/14	962	\$67,438	10/1/14 A ■ 11/14/14																																																																																									
Zone4CL1769	Clean Soot - Zone 4	10/21/14	2/26/15	6310	\$406,271	10/21/14 ■ 2/26/15																																																																																									
Zone2CL1310	WP Clean Soot - Electrical Cleaning (Equipment, switches) Zone 2	10/27/14*	10/31/14	0	\$0	10/27/14* □ 10/31/14																																																																																									
Zone2CL1260	WP (Type 3) Clean Soot - General Cleaning Zone 2	11/3/14	11/10/14	235	\$21,423	11/3/14 ■ 11/10/14																																																																																									
Zone3CL1539	Clean Soot - Zone 3	11/10/14	2/9/15	8620	\$561,970	11/10/14 ■ 2/9/15																																																																																									
Zone6CL1319	Clean Soot - Zone 6	11/28/14	2/12/15	1420	\$101,644	11/28/14 ■ 2/12/15																																																																																									

© Primavera Systems, Inc. □ Current Bar Labels ◆ Actual Milesto...
□ Remaining Work ◆ Critical Waste ...
◇ Milestone ■ Actual Work

Recovery_Resource Loaded Schedule (Does Not Include Escalation)

Status as of: 10/21/14

PRINT DATE: 10/26/14

